BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : BALANCE WORKS TO SAMUDHAYA BHAVANA IN WARD NO.2

MEASUREMENT SHEET

First & Final Bill

Sri. K.Gopireddy, #3, 1st Main, Ramachandrappa layout, Veerana Palya, Arabic College Post, Bangalore-560045

Description of Item	Unit	No	Length (m)	Bread (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Providing and fixing Veneer panelling, over the 50mmx35mm sal wood framework at spacing not exceeding 600mm c/c fixed to the wall and top covered out of 4mm thick approved quality vaneer, fixed over 12mm thick ply of approved brand, termite and water resistant, finished with melamine polish, complete including cost and conveyence of all materials, labour for all items of work HOM etc.., complete as per specifiation.									
Hall	sqm	1	3.55		2.40	8.52			
South Side	sqm	1	20.95		2.40	50.28			
	sqm	1	4.85		2.40	11.64			
East Side at sstairs entry	sqm	1	14.01		2.40	33.62			
North side	sqm	1	27.11		2.40	65.06			
	Sqm	1	3.09		2.40	7.42			
At Windows	sqm	10	6.56	0.18		11.81			
	sqm	2	5.94	0.18		2.14			
Deduction									
Window	sqm	-10	1.78		1.50	-26.70			
	sqm	-2	1.47		1.50	-4.41			
Door	sqm	-1	1.70		2.10	-3.57			
						Total Executed Quantity	**155.81**		
						Tender Quantity	**151.59**		
						Now To be Paid Qty			
						Quantity Upto 125%	**155.81**	**4239.62**	**660576.89**
Providing and Fixing of ACP Cladding panels with Mild Steel Structure of 4mm thick with Aludecor ACP Sheet, Alloy with Aluminium frame work including Structure. Mark Aluminium base , Red Acrylic. Mild steel pipe luvers including décor design works along form work such Scaffolding and finishing with two coats primer painting of approved design inclusive of all materials , Labour for all item of work ,HOM of machinery, Equipments, including texture wall painting Specification, including tax and Transportation charges as per the approved design and direction of Engineer in Charge.(Data rate)									
ACP cladding									
At Porch									
Beam	sqm	2	1.7		0.73	2.48			
	sqm	1	2.81		0.73	2.05			
Column									
	sqm	2	1.32		2.63	6.94			
	sqm	2	0.26		0.8	0.42			
South Side	sqm	1	27.9		8.34	232.69			
West Side	sqm	1	4.8		2.1	10.08			
Stairs Head Room	sqm	1	3.7		1.97	7.29			
Deduction									

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : BALANCE WORKS TO SAMUDHAYA BHAVANA IN WARD NO.2

MEASUREMENT SHEET

First & Final Bill

Sri. K.Gopireddy, #3, 1st Main, Ramachandrappa layout, Veerana Palya, Arabic College Post, Bangalore-560045

CF 261.95

Description of Item	Unit	No	Length (m)	Bread (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
V	sqm	-1	3.9		0.92	-3.59			
Rolling Shutter	sqm	-1	3.48		3.05	-10.61			
	sqm	-1	3.35		3.05	-10.22			
V1	sqm	-4	0.59		0.45	-1.06			
Window	sqm	-1	1.6		1.5	-2.40			
D	sqm	-1	1.78		2.39	-4.25			
						Total Executed Quantity	**229.81**			
						Tender Quantity	**208.64**			
						Now To be Paid Qty				
						Quantity Upto 125%	**229.81**	**10236.53**	**2352475.39**	

Chd to 32.14

Providing flooring with 20mm thick polished Cadapa slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications.

For sink(Backside)									
Bottom slab	sqm	1	3.05	0.6		1.83			
Kitchen Slab	sqm	1	4	0.6		2.40			
	sqm	1	2.54	0.6		1.52			
						Total Executed Quantity	**5.75**			
						Tender Quantity	**2.34**			
						Now To be Paid Qty				
						Quantity Upto 125%	**2.93**	**1460.45**	**4271.82**	
						Quantity Above 125%	**2.83**	1460.45	**4131.62**	

Chd to 1.83

Stainless Steel Tables for Dining hall(Data rate)

	Nos	3				3			
						Total Executed Quantity	**3.00**			
						Tender Quantity	**2.00**			
						Now To be Paid Qty				
						Quantity Upto 125%	**3.00**	**10499.00**	**31497.00**	

Chd to 1.83

Stainless Steel Stools for Dining hall(Data rate)

	Nos	6				6			
						Total Executed Quantity	**6.00**			
						Tender Quantity	**6.00**			
						Now To be Paid Qty	**6.00**	**1364.87**	**8189.22**	

Chd to 1.83

RVIC

RAMAKRISHNAIAH & SAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER 22/10/2020

22/10/2020

Asst. Executive Engineer
ASSISTANT EXECUTIVE ENGINEER
Project Division
Yelahanka Zone